GOODMAN COMMERCE CENTER AT EASTVALE

Environmental Impact Report SCH No. 2011111012

MITIGATION MONITORING AND REPORTING PROGRAM

CITY OF EASTVALE
Development Services Department
12363 Limonite Avenue, Suite 910
Eastvale, CA 91752
Contact: Mark Teague, Principal Planner
951.361.0900

Pursuant to Section 21081.6 of the Public Resources Code and the *CEQA Guidelines*Section 15097, a lead agency is required to adopt a monitoring and reporting program for assessing and ensuring compliance with the required mitigation measures applied to a proposed project for which an EIR has been prepared. As stated in the Public Resources Code:

"...the public agency shall adopt a program for monitoring or reporting on the revisions which it has required in the project and the measures it has imposed to mitigate or avoid significant environmental effects."

Section 21081.6 provides general guidelines for implementing mitigation monitoring programs and indicates that specific reporting and/or monitoring requirements, to be enforced during project implementation, shall be defined prior to final certification of the EIR. The lead agency may delegate reporting or monitoring responsibilities to another public agency or a private entity, which accept delegations. The lead agency, however, remains responsible for ensuring that implementation of the mitigation measures occur in accordance with the program.

The following clarifies the meaning of each column in the following table:

Impact Category	Identifies potentially affected resource/environmental condition.
Mitigation Measure	Those measures that will be implemented to minimize possible
	significant environmental impacts.
Monitoring Phase	The phase of the project during which the mitigation measure shall
	be implemented and monitored.
Implementation Timing	The phase of the project in which implementation and compliance
	will be monitored.
Responsible Party	Identifies the entity responsible for monitoring implementation of
	the mitigation measure.
Impact After Mitigation	Level of significance of possible significant environmental impact
	following implementation of mitigation measures.
Verification of	To be noted and dated by the Planning Department upon receipt of
Compliance	verification of each mitigation measure.

Mitigation Monitoring and Reporting Program

	Implementation		Impact After	Verific	ation of Com	pliance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
Aesthetics						
Mitigation not required	Not applicable	Not applicable	Mitigation not required			
Agriculture and Forestry						
Mitigation not required	Not applicable	Not applicable	Mitigation not required			
Air Quality						
In order to reduce VOC, NO_x , PM-10, and PM-2.5 emiss recommended:	sions from Project constru	ction, the following mitig	gation measures are			
MM Air 1: During construction, ozone precursor emissions from all vehicles and construction equipment shall be controlled by maintaining equipment engines in good condition, in proper tune per manufacturers' specifications. Equipment maintenance records and equipment design specification data sheets shall be available during construction. Compliance with this measure shall be subject to periodic inspections by the City.	During Construction	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.			
MM Air 2: Electricity from power poles shall be used instead of temporary diesel or gasoline-powered generators to reduce the associated emissions. Approval will be required by the City prior to issuance of grading permits.	During Construction	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.			
MM Air 3: To reduce construction vehicle (truck) idling while waiting to enter/exit the site, prior to issuance of grading permits, the contractor shall submit a traffic control plan that will describe in detail, safe detours to prevent traffic congestion to the best of the Project's ability, and provide	During Construction	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to			

Impact Category/Mitigation Measure	Implementation		Impact After	Verific	ation of Comp	oliance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
temporary traffic control measures during construction activities that will ensure smooth traffic flows. Construction equipment and truck idling times shall be prohibited in excess of five minutes on site. To reduce traffic congestion, and therefore NO_X , the plan shall include, as necessary, appropriate, and practicable, the following: dedicated turn lanes for movement of construction trucks and equipment on-and off-site, scheduling of construction activities that affect traffic flow on the arterial system to off-peak hours, rerouting of construction trucks away from congested streets or sensitive receptors, and/or signal synchronization to improve traffic flow.			Project approval.			
MM Air 4: To reduce construction vehicle emissions, the contract specification packages shall require that any diesel-powered off-road equipment meets the following criteria: The contractor's fleet of off-road diesel-powered construction equipment greater than 25 hp shall meet Tier 3 off-road emissions standards or better. Any emissions control device used by the contractor shall achieve Level 3 emissions reductions of no less than 85 percent for particulate matter, as specified by ARB regulations. The contractor shall also provide certification that their fleet is in compliance with ARB's In-Use Off-Road Diesel Vehicle Regulation in effect at that time, or proof that the contractor has applied to the SCAQMD SOON Program (and/or other applicable grant programs) to acquire funding assistance to bring it into compliance. Prior to issuance of grading permits, proof of compliance shall be provided to the City in Project construction specifications, which shall include, but is not limited to, a copy of each unit's certified tier specification, BACT documentation, and ARB and/or SCAQMD operating permit(s).	During Construction	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.			

the second secon	Implementation		Impact After	Verification of Comp		liance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
 MM Air 5: To reduce fugitive dust emissions, the contractor shall provide the City with sufficient proof of compliance with Rule 403 and other dust control measures including, but not limited to: watering active sites three times daily¹, requiring the replacement of ground cover² or the application of non-toxic soil stabilizers according to manufacturers' specifications to unpaved roads³ and all inactive construction areas (previously graded areas inactive for 10 days or more, assuming no rain), requiring trucks entering or leaving the site hauling dirt, sand, or soil, or other loose materials on public roads to be covered, suspending all excavating and grading operations when wind gusts (as instantaneous gust) exceed 25 miles per hour, post contact information outside the property for the public to call if specific air quality issues arise; the individual charged with receipt of these calls shall respond to the caller within 24 hours and resolution of the air quality issue, if valid, or implementation of corrective action will occur within 48 to 72 hours of the time tht the issue first arose, sweeping of streets using SCAQMD Rule 1186 and 1186.1 certified street sweepers or roadway washing trucks (utilizing recycled water if it becomes available) at the end of the day if visible soil material is carried over to adjacent streets, posting and enforcement of traffic speed limits of 15 miles per hour or less on all unpaved roads, 	During Construction	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.			

Achieves a 61 percent reduction in PM-10 and PM-2.5, per CalEEMod default.

Achieves a five percent reduction in PM-10 and PM-2.5, per SCAQMD, at http://www.aqmd.gov/ceqa/handbook/mitigation/fugitive/MM_fugitive.html

Achieves an 84 percent reduction in PM-10 and PM-2.5, per SCAQMD, at http://www.aqmd.gov/ceqa/handbook/mitigation/fugitive/MM_fugitive.html

, , , , , , , , , , , , , , , , , , ,	Implementation	Implementation Timing Responsible Party	Impact After Mitigation	Verification of Compliance		
Impact Category/Mitigation Measure	Timing			Initials	Date	Remarks
installation of wheel washers or gravel pads at construction entrances where vehicles enter and exit unpaved roads onto paved roads, or wash off trucks and any equipment leaving the site each trip to prevent track out, and						
 paving of all roadways, driveways, sidewalks, etc., shall be completed as soon as possible. Building pads shall be laid as soon as possible after grading unless soil stabilizers are used. 						
MM Air 6: To reduce VOC emissions associated with architectural coating, the Project designer and contractor shall reduce the use of paints and solvents by utilizing pre-coated materials (e.g. bathroom stall dividers, metal awnings), materials that do not require painting, and require coatings and solvents with a VOC content lower than required under Rule 1113 to the extent feasible. Construction specifications shall be included in the building specifications. The specifications shall be reviewed by the City's Building Safety & Inspection Department for compliance with this mitigation measure prior to issuance of a building permit.	During Construction	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.			
In order to reduce VOC, NO _x , CO, PM-10, and PM-2.5 e	missions from Project ope	ration, the following mit	igation measures are rec	ommended:		
MM Air 7: Signage will be posted prohibiting all onsite truck idling in excess of three minutes.	During Operation	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval. Less than significant impacts with respect to objectionable			

/ / / / / / / / / / / / / / / / / / / /	Implementation		Impact After	Verific	ation of Comp	liance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
MM Air 8: Where transport refrigeration units (TRUs) are in use, electrical hookups will be installed at all loading docks in order to allow TRUs with electric standby capabilities to use them. Trucks incapable of utilizing the electrical hookups shall be prohibited from accessing the site as set forth in the lease agreement. Idling in excess of five minutes will be prohibited, subject to on-site verification. Quarterly inspection reports shall be available on site at all times.	During Operation	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.			
MM Air 9: Service equipment (i.e., forklifts) used within the site shall be electric or compressed natural gas-powered.	During Operation	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval. Less than significant impacts with respect to objectionable odors.			
MM Air 10: In order to promote alternative fuels, and help support "clean" truck fleets, the developer/successor-in-interest shall provide building occupants with information related to SCAQMD's Carl Moyer Program, or other such programs that promote truck retrofits or "clean" vehicles_and information including, but not limited to, the health effect of diesel particulates, benefits of reduced idling time, ARB regulations, and importance of not parking in residential areas. If trucks older than 2007 model year will be used at a facility, the developer/successor-in-interest shall require, within one year of signing a lease, future tenants to apply in good-faith for funding for diesel truck replacement/retrofit through grant programs	During Operation	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval. Less than significant impacts with respect to objectionable odors.			

	Implementation		Impact After Mitigation	Verification of Compliance		
Impact Category/Mitigation Measure	Timing	Responsible Party		Initials	Date	Remarks
such as the Carl Moyer, Prop 1B, VIP, HVIP, and SOON funding programs, as identified on SCAQMD's website (http://www.aqmd.gov). Tenants will be required to use those funds, if awarded.						
Biological Resources						
MM Bio 1: Consistent with MSHCP Species Specific Conservation Objectives for burrowing owl, Objective 6 (page E-12), a pre-construction presence/absence survey burrowing owls shall be conducted by a qualified biologist within 30 days prior to commencement of grading and construction activities. If ground disturbing activities are delayed or suspended for more than 30 days after the preconstruction survey, the site shall be resurveyed for owls. Take of active nests will be avoided. Passive relocation (use of one way doors and collapse of burrows) will occur when owls are present outside the nesting season.	30 days prior to commencement of grading and construction	Developer/ Qualified Biologist / City of Eastvale	Less than significant			
and California Fish and Game Code site-preparation activities (removal of trees and vegetation) shall be avoided, to the greatest extent possible, during the nesting season (generally February 1 to August 31) of potentially occurring native and migratory bird species. If site preparation activities are proposed during the nesting/breeding season (February 1 to August 31), a pre-activity field survey shall be conducted by a qualified biologist prior to the issuance of grading permits, to determine if active nests of species protected by the Migratory Bird Treaty Act (MBTA) or the California Fish and Game Code, are present in the construction zone. If active nests are observed and located appropriate buffers (e.g., 500 feet of an active listed species or raptor nest, 300 feet of other sensitive or protected bird nests (non-listed), within 100 feet of sensitive or protected songbird nests)	Prior to issuance of grading permits	Developer / Qualified Biologist / City of Eastvale	Less than significant			

Impact Category/Mitigation Measure	Implementation	Responsible Party	Impact After	Verification of Com		liance
impact Category/ivittigation ivieasure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
shall be established and maintained during clearing						
and grubbing activities within the nesting season. No						
grading or heavy equipment activity shall take place						
within the established buffer until the nest is no						
longer active as determined by a qualified biologist.						
MM Bio 3: Prior to construction, implementing	Prior to construction	Developer	Less than significant			
project developer shall consult with the Regional						
Water Quality Control Board, Santa Ana to						
determine if an application for waste discharge						
requirements, or WDR, is required. If required, the						
Waste Discharge Requirements from the Regional						
Water Quality Board must be issued prior to						
construction start.						
Cultural and Paleontological Resources						
MM Cult 1: Prior to the issuance of rough grading	Prior to issuance of	Developer /	Less than significant			
permits, implementing Project developer shall retain	grading permits	Qualified				
and enter into a monitoring and mitigation service		Archaeologist/ City				
contract with a qualified Archaeologist certified by		of Eastvale				
the City. This professional shall be known as the						
"Project Monitor." The Project Monitor shall be						
included in the pre-grade meetings to provide						
cultural/historical sensitivity training including the						
establishment of set guidelines for ground						
disturbance in sensitive areas with the grading						
contractors and special interest monitors. The						
Project Monitor shall manage and oversee						
monitoring for all initial ground disturbing activities						
and excavation of each portion of the Project site						
including clearing, grubbing, tree removals, grading,						
trenching, stockpiling of materials, rock crushing,						
structure demolition and etc. The Project Monitor						
shall have the authority to temporarily divert,						
redirect or halt the ground disturbance activities to						
allow identification, evaluation, recommended						
treatment and potential recovery of cultural						
resources in coordination with tribal monitors from						
the Soboba Band of Luiseno Indians.						

the second secon	Implementation		Impact After	Verific	cation of Comp	liance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
MM Cult 2: If during ground disturbance activities, cultural resources are discovered that were not anticipated by the archaeological reports and/or environmental assessment conducted prior to Project approval, the following procedures shall be followed. A cultural resources site is defined, for this condition, as being three or more artifacts in close association with each other, but may include fewer artifacts if the area of the find is determined to be of significance due to its sacred or cultural importance. 1. All ground disturbance activities within 100 feet of the discovered cultural resource shall be halted until a meeting is convened between the developer, the Project archaeologist, the Native American tribal representative (or other appropriate ethnic/cultural group representative), and the Planning Director to discuss the significance of the find.	During ground disturbance activities	Developer / Qualified Archaeologist / City of Eastvale	Less than significant			
2. At the meeting, the significance of the discoveries shall be discussed and after consultation with the Native American tribal representative (or other appropriate ethnic/cultural group representative), and the archaeologist, a decision is made, with the concurrence of the Planning Director, as to the appropriate mitigation (documentation, recovery, avoidance, etc.) for the cultural resources.						
3. Further ground disturbance shall not resume within the area of the discovery until an agreement has been reached by all parties as to the appropriate preservation or mitigation measures.						
MM Cult 3 : If human remains are encountered, State Health and Safety Code Section 7050.5 states that no further disturbance shall occur until the County	During ground disturbing activities	Developer / Riverside County	Less than significant			

	Implementation		Impact After	Verific	cation of Comp	liance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
Coroner has made the necessary findings as to origin. Further, pursuant to Public Resource Code Section 5097.98(b) remains shall be left in place and free from disturbance until a final decision as to the treatment and disposition has been made. If the Riverside County Coroner determines the remains to be Native American, the Native American Heritage Commission shall be contacted within the period specified by law. Soboba Band of Luiseno Indians, identified as the Most Likely Descendant shall make recommendations and engage in consultation with the City and the property owner concerning the treatment of the remains as provided in Public Resources Code Section 5097.98 98 and California Government Code Section 6254.10. MM Paleo 1: The implementing Project developer	Prior to grading	Developer /	Less than significant			
shall retain a qualified paleontologist for paleontology monitoring services. The developer shall submit a copy of a fully executed contract including the name, telephone number and address of the retained, qualified paleontologist to the Planning Department and the Department of Building and Safety. Prior to site grading, a pregrading meeting between the paleontologist and the excavation and grading contractor shall be held to outline the procedures to be followed when buried materials of potentially significant paleontological resources have been accidentally discovered during earth-moving operations and to discuss appropriate means to implement mitigation measure MM Paleo 2. When necessary, in the professional opinion of the retained paleontologist (and/or as determined by the Planning Director), the paleontologist or representative shall have the authority to monitor actively all Project-related grading and construction and shall have the authority to temporarily divert, redirect, or halt grading activity to allow recovery of	permits	Qualified Paleontologist / City of Eastvale				

	Implementation		Impact After	Verific	cation of Comp	liance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
paleontological resources.						
MM Paleo 2: Prior to the issuance of grading permits, a qualified paleontologist shall be retained to develop a Paleontological Resources Monitoring and Treatment Plan (PRMTP) for approval by the City of Eastvale Planning Department. Following Planning Department approval of the PRMTP, grading and construction activities may proceed in compliance with the provisions of the approved PRMTP. The PRMTP shall include the following measures:	Prior to grading permit	Developer / Qualified Paleontologist / City of Eastvale	Less than significant			
A monitoring program specifying the procedures for the monitoring of all grading activities which will reach below a depth of five feet below surface area by a qualified paleontologist or qualified designee.						
2. If fossil remains large enough to be seen are uncovered by earth-moving activities, the qualified paleontologist or qualified designee shall temporarily divert earth-moving activities around the fossil site until the remains have been evaluated for significance and, if appropriate, have been recovered; and the paleontologist or qualified designee allows earth-moving activities to proceed through the site. If potentially significant resources are encountered, a letter of notification shall be provided in a timely manner to the City Planning Department, in addition to the report (described below) that is filed at completion of grading.						
3. If a qualified paleontologist or qualified designee is not present when fossil remains are uncovered by earth-moving activities, these activities in the immediate vicinity of the find shall be stopped and a qualified paleontologist or qualified designee shall be called to the site immediately to evaluate the significance of the fossil remains.						

		Implementation	Daniel III Danie	Impact After	Verific	cation of Comp	liance
Impact Category/Mit	ligation ivieasure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
4. At the discretion of a qua qualified designee and to construction delay, a con assist in removing fossilife an adjacent location for t pending eventual transportacility for processing.	reduce any struction worker shall erous rock samples to emporary stockpiling						
5. A qualified paleontologist shall collect all significant remains. All fossil sites sh topographic map of the P	identifiable fossil all be plotted on a						
6. If the qualified paleontolo designee determines that remains have been found earthmoving activities ha monitoring can be reduced.	insufficient fossil after fifty percent of ve been completed,						
7. Any significant fossil remarkield as a result of monitor rock samples shall be precatalogued, curated, and fossil collections of the Samuseum, or another must complying with the Societ Paleontology standard guspecimen and site data, in photographs also shall be repository.	pring or by processing pared, identified, accessioned into the an Bernardino County seum repository ty of Vertebrate idelines. Accompanying totes, maps, and archived at the						
8. Prior to issuance of certific qualified paleontologist of shall prepare a final report results of the mitigation prinventory and description significance of any fossil results into the museum reposite submitted to the City Plan Riverside County Regional	or qualified designee ort summarizing the program and present an of the scientific remains accessioned ory. The report shall be nning Department, the						

the second secon	Implementation		Impact After	Verific	ation of Comp	oliance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
District and the museum repository. The report shall comply with the Society of Vertebrate Paleontology standard guidelines for assessing and mitigating impacts on paleontological resources.						
Geology and Soils						
Mitigation not required	Not applicable	Not applicable	Mitigation not required			
Greenhouse Gas Emissions						
The following mitigation measures shall be implement	ed to achieve the GHG em	issions reduction from N	AT 2020			
MM GHG 1: For all warehouse uses of the proposed Project, the loading docks shall be designed to accommodate SmartWay trucks. ⁴ Proof of compliance shall be provided in building plans prior to the issuance of building permits and subject to on-site verification prior to occupancy. The Master Developer shall also provide the Building Safety & Inspection Department with SmartWay information/regulations prior to the first grading permit. The Building Department shall distribute the information to each end-user prior to occupancy (final inspection).	Prior to building permits	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.			
 MM GHG 2: During Project construction, the applicant will be required to comply with the following Best Available Control Technology (BACT) from Appendix G of the SCAG RTP/SCS, including: Solicit bids that include use of energy and fuel efficient fleets; Solicit preference construction bids that use BACT, particularly those seeking to deploy zero-and/or near zero emission technologies; 	During Construction	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.			

⁴ For example, the aerodynamic equipment for trailers may include use of "Boat Tails" that attach to the end of the trailer and may potentially be incompatible with loading bays designed with certain dock shelters. (http://www.epa.gov/smartway/technology/designated-tractors-trailers.htm)

Albert A. WEBB Associates

	Implementation		Impact After	Verific	ation of Comp	liance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
 Use GHG-emitting construction materials consistent with the California Green Building Code standards; and 						
 Use of cement blended with the maximum feasible amount of flash or other materials that reduce GHG emissions from cement production to the extent feasible. 						
MM GHG 3: The Project is required to reduce waste by 3 percent through a waste diversion program that requires recycling and composting from some or all uses on the Project site. This will be required by the City prior to issuances of building permits.	Prior to building permits	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.			
MM GHG 4: All Project buildings must be constructed to allow for easy, cost-effective installation of solar energy systems in the future, using such "solar-ready" features as:	During construction	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding			
 Clear access without obstructions (chimneys, heating and plumbing vents, etc.) on the south sloped roof; 			Considerations required prior to Project approval.			
 Designing the roof framing to support the addition of solar panels; and 						
 Installation of electrical conduit to accept solar electric system wiring. 						
MM GHG 5: Require all contractors to turn off all construction equipment and delivery vehicles when not in use and/or if idling for longer than three minutes.	During construction	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.			
MM GHG 6: Require the General Contractor to develop a Low-impact Construction Commuting Plan for all tradespersons to utilize during Project	During construction	Developer / Contractor	Significant and Unavoidable. A Statement of			

	Implementation		Impact After Mitigation	Verific	Verification of Compliance		
Impact Category/Mitigation Measure	Timing	Responsible Party		Initials	Date	Remarks	
construction. This Plan may address the home to office/shop commute, office/shop to jobsite commute or both.			Overriding Considerations required prior to Project approval.				
MM GHG 7: Prior to the issuance of a certificate of occupancy for each industrial and commercial facility within the Project, the applicant shall provide the developer of that facility with information regarding energy efficiency, solid waste reduction, recycling, motor vehicle-related greenhouse gas emissions and water conservation best practices. The applicant shall also publicize information regarding solid waste reduction and recycling best practices to developers and tenants within the Specific Plan area. Finally, the applicant shall encourage the use of alternative transportation methods among its tenants, including bus transit, vanpools, carpools, and car- and ridesharing programs.	Prior to occupancy	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.				
MM TRANS 3: A Construction Traffic Control Plan shall be prepared by the implementing developer and submitted to the City of Eastvale Public Works Department for approval prior to the issuance of building permits for the Project. The Construction Traffic Control Plan shall include the estimated day(s), time(s) and duration of any lane closures that are anticipated to be required on Cantu-Galleano Ranch Road, Hamner Avenue, and Bellegrave Avenue due to Project construction.	Prior to building permits	Developer / Contractor	Significant and Unavoidable. A Statement of Overriding Considerations required prior to Project approval.				
The Construction Traffic Control Plan shall include measures such as, but not limited to, signage, flagmen, cones, advance community notice, or other acceptable measures to the satisfaction of the City of Eastvale Public Works Department. The purpose of the measures shall be to safely guide motorists, cyclists, and pedestrians, minimize traffic impacts and ensure the safe and even flow of traffic							

luncat Catagorius Indiaireation Naccourt	Implementation	Bassassible Basto	Impact After	Verific	cation of Comp	liance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
consistent with City levels of service standards and safety requirements.						
The implementing developer or its general contractor shall be required to notify the City of Eastvale Public Works Department at least five (5) business days in advance of any planned lane closure that will be caused by Project construction. The City shall evaluate any other known lane closures, construction activities or special events which may conflict with the Project's scheduled lane closure or create additional impacts to traffic flow on Cantu-Galleano Ranch Road, Hamner Avenue, and/or Bellegrave Avenue; and, if deemed necessary by the City of Eastvale Public Works Department, the Project's lane closure may be postponed or rescheduled.						
Mitigation not required	Not applicable	Not applicable	Mitigation not required			
Hydrology and Water Quality						
Mitigation not required	Not applicable	Not applicable	Mitigation not required			
Land Use and Planning						
Mitigation not required	Not applicable	Not applicable	Mitigation not required			
Noise						
Construction Mitigation						
MM Noise 1: To reduce impacts from construction noise to sensitive receivers located west and south of the Project (receivers R5, R6, R9, R10, and R11 as shown on Figure 5.11-1) temporary construction barriers shall be used during construction as follows:	During Construction	Developer / Contractor	Less Than Significant			
If the residence at receiver location R5 (as shown on Figure 5.11-1) is still in place and occupied when Project-related construction commences, a temporary 12-feet tall noise barrier with an STC						

		Implementation	Daniel Brita	Impact After	Verification of Compliance		
	Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
b	receiver location R6 (as shown on Figure 5.11-1), a temporary 12-feet tall noise barrier with an STC Rating of 4 dBA or greater shall be in place during all construction within said 900-feet radius to						
	reduce noise at location R6 to 59 L _{eq} dBA or less. The temporary noise barrier shall be 1,800 feet in length with no gaps and located at a point 900 feet north of the southwest corner of the Project boundary and continue south to said southwest corner and then continue 900 feet northeast along the south Project boundary.						
C.	Prior to construction within a 550-feet radius of receiver location R9 (as shown on Figure 5.11-1), a temporary 12-feet tall noise barrier with an STC Rating of 22 dBA or greater shall be in place during all construction within said 550-feet radius to reduce noise at location R9 to 60 L _{eq} dBA or less. The temporary noise barrier shall be 650 feet in length with no gaps and commence at the southwest corner of the Project boundary and continue 650 feet northeast along the south Project boundary.						
d	Prior to construction within a 650-feet radius of receiver location R10 (as shown on Figure 5.11-1), a temporary 12-feet tall noise barrier with an STC Rating of 24 dBA or greater shall be in place during all construction within said 650-feet radius to reduce noise at location R10 to 58 L _{eq}						

	Implementation		Impact After	Verific	cation of Comp	liance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
dBA or less. The temporary noise barrier shall be 1,300 feet in length with no gaps and commence at a point approximately 650 feet east of the southwest corner of the Project boundary and continue 1,300 feet northeast along the south Project boundary. e. Prior to construction within a 250-feet radius of receiver location R11 (as shown on Figure 5.11-1), a temporary 12-feet tall noise barrier with an STC Rating of 14 dBA or greater shall be in place during all construction within said 250-feet radius to reduce noise at location R11 to 68 Leq dBA or less. The temporary noise barrier shall be 250 feet in length with no gaps and commence at						
the southeast corner of the Project boundary and continue 250 feet southwest along the south Project boundary.						
Plans showing the location of and STC Ratings for the temporary noise barriers shall be submitted to the City Planning Director for review prior to the commencement of any Project-related construction within the distances from the receivers identified in paragraphs a) through e) of this mitigation measure. The Planning Director shall review the location and STC rating of the noise barriers to confirm that the barriers will attenuate construction-related noise to the levels identified paragraphs a) through e) and Table 5.11-M.						
As an alternative to the temporary noise barriers described in paragraphs a) through e), above, the Project applicant (or proponent of any development within the Specific Plan) may prepare and submit to the City Planning Director a Construction Noise Reduction Plan with supporting analysis that identifies alternative construction noise reduction strategies that achieve the Desired Noise Levels						

to the state of th	Implementation		Impact After	Verific	Verification of Compliance		
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks	
identified in Table 5.11-M . If after review of the Noise Reduction Plan, the City Planning Director determines that the alternative noise reduction strategies proposed by said plan achieve the Desired Noise Levels identified in Table 5.11-M , such strategies may be used in place of the temporary barriers described in paragraphs a) through e) of this mitigation measure.							
MM Noise 2: Project-related construction shall adhere to the hours set forth in Eastvale Municipal Code Section 8.01.010, Ordinance No. 2010-08. Exceptions shall be only with the written consent of the City of Eastvale Building Official.	During Construction	Developer / Contractor	Less Than Significant				
MM Noise 3: To minimize noise impacts resulting from poorly tuned or improperly modified vehicles and construction equipment, all vehicles and construction equipment shall maintain equipment engines in good condition and in proper tune per manufacturers' specifications and use noise reduction features (e.g. mufflers and engine shrouds) that are no less effective than those originally installed by the manufacturer, to the satisfaction of the City of Eastvale Building Department. Equipment maintenance records and equipment design specification data sheets shall be kept on site during construction or be available within 24 hours of receipt of the request. Compliance with this measure shall be subject to periodic inspections by the City of Eastvale Building Department.	During Construction	Developer / Contractor	Less Than Significant				
MM Noise 4: The construction contractor shall locate equipment staging in areas that will create the greatest distance between construction-related noise sources and noise-sensitive receivers nearest the Project site during all Project construction.	During Construction	Developer / Contractor	Less Than Significant				
MM Noise 5: To minimize or eliminate motor-derived noise from construction equipment,	During Construction	Developer / Contractor	Less Than Significant				

	Implementation	Daniel State	Impact After	Verification of Compliance		
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
contractors shall utilize construction equipment that						
either uses alternative fuels (such as natural gas or						
propane), or electricity, where practical and feasible.						
Operational Mitigation						
MM Noise 6: Prior to issuance of a building permit	Prior to Building	Developer/	Less Than Significant			
for each Project structure or group of structures, a	Permit	Contractor/ City of				
Final Acoustical Impact Analysis shall be prepared		Eastvale				
based on precise grading plans and architectural						
plans that will allow for detailed noise modeling. The						
Final Acoustical Impact Analysis shall be utilized to						
confirm the Preliminary Acoustical Impact Analysis'						
exterior findings to demonstrate that noise						
produced from on-site activities and equipment does						
not exceed the standards set forth in Eastvale						
General Plan Policy N-7 (for the receivers to the						
north, west, and south of the Project site) or Ontario						
Municipal Code Section 29.04 (for the receivers east						
of the Project site). The subject building(s) shall be						
revised if the Final Acoustical Impact Analysis						
demonstrates that off-site noise will exceed those						
standards. Potential revisions may include, but are						
not limited to: shielding, alternative pavement						
surfaces, additional buffers, regulations on hours of						
operation, sound insulation for affected residences,						
changes in screening materials, complete enclosure						
of noise generating equipment, increased setbacks,						
reorienting parking lots, or other measures as						
deemed appropriate by the City. Prior to the						
issuance of the certificate of occupancy for the						
structure subject to the Final Acoustical Impact						
Analysis, the Planning Director shall certify that the						
measures set forth in the Final Acoustical Impact						
Analysis will be effective to mitigate Project related						
noise such that exterior and interior noise levels, as						
mitigated, will be consistent with Eastvale General						
Plan Policy N-7 and/or the Ontario Municipal Code						
Section 29.04.						

	Implementation		Impact After	Verific	cation of Com	pliance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
MM Noise 7: To reduce noise impacts from project-related traffic along Hamner Avenue between Cantu-Galleano Ranch Road and Bellegrave Avenue, rubberized asphalt concrete shall be used for all applicant-constructed or financed improvements to Hamner Avenue travel or turning lanes between Cantu-Galleano Ranch Road and Bellegrave Avenue.	During Construction	Developer/ Contractor/ City of Eastvale	Less Than Significant			
Population and Housing						
Mitigation not required	Not applicable	Not applicable	Mitigation not required			
Public Services						
Mitigation not required	Not applicable	Not applicable	Mitigation not required			
Transportation/Traffic						
Construction Mitigation						
MM Trans 1: Sight distance at the Project driveways shall be reviewed and approved with respect to the City's sight distance standards at the time of preparation of final grading, landscape, and street improvement plans.	Prior to construction	Developer/ Contractor/ City of Eastvale	Less Than Significant			
MM Trans 2: Signing/striping shall be implemented in conjunction with detailed construction plans for the Project site.	Prior to construction	Developer/ Contractor/ City of Eastvale	Less Than Significant			
MM Trans 3: A Construction Traffic Control Plan shall be prepared by the implementing developer and submitted to the City of Eastvale Public Works Department for approval prior to the issuance of building permits for the Project. The Construction Traffic Control Plan shall include the estimated day(s), time(s) and duration of any lane closures that are anticipated to be required on Cantu-Galleano Ranch Road, Hamner Avenue, and Bellegrave	Prior to construction	Developer/ Contractor/ City of Eastvale	Less Than Significant			

	Implementation		Impact After	Verific	cation of Comp	liance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
Avenue due to Project construction.						
The Construction Traffic Control Plan shall include						
measures such as, but not limited to, signage,						
flagmen, cones, advance community notice, or other						
acceptable measures to the satisfaction of the City of						
Eastvale Public Works Department. The purpose of						
the measures shall be to safely guide motorists,						
cyclists, and pedestrians, minimize traffic impacts						
and ensure the safe and even flow of traffic						
consistent with City level of service standards and						
safety requirements.						
The implementing developer or its general						
contractor shall be required to notify the City of						
Eastvale Public Works Department at least five (5)						
business days in advance of any planned lane closure						
that will be caused by Project construction. The City						
shall evaluate any other known lane closures,						
construction activities or special events which may						
conflict with the Project's scheduled lane closure or						
create additional impacts to traffic flow on Cantu-						
Galleano Ranch Road, Hamner Avenue, and/or						
Bellegrave Avenue; and, if deemed necessary by the						
City of Eastvale Public Works Department, the						
Project's lane closure may be postponed or						
rescheduled.						
Operational Mitigation – PHASE I						
The following mitigation measures, MM Trans 4 through						
MM Trans 4: Prior to issuance of a Certificate of	Prior to occupancy	Developer/	Less Than Significant			
Occupancy for Phase I, the implementing developer	permit	Contractor/ City of				
shall improve Hamner Avenue to two lanes of travel		Eastvale				
in each direction between Bellegrave Avenue and						
Cantu-Galleano Ranch Road adjacent to the Project						
boundary line.						
MM Trans 5: Prior to issuance of a Certificate of	Prior to occupancy	Developer/	Less Than Significant			
Occupancy for Phase I, the implementing developer	permit	Contractor/ City of				
shall provide warrants and install a traffic signal at		Eastvale				
the intersection of Project Driveway 1 (NS) and						

	Implementation		Impact After	Verific	cation of Comp	liance
Impact Category/Mitigation Measure	Timing	Responsible Party	Mitigation	Initials	Date	Remarks
Cantu-Galleano Ranch Road (EW) to include the following geometrics: Northbound: Two left-turn lanes. One right-turn lane. Southbound: Not applicable. Eastbound: Two through lanes. One shared through and right-turn lane. Westbound: One left-turn lane. Two through lanes. MM Trans 6: Prior to issuance of a Certificate of Occupancy for Phase I, the implementing developer	Prior to occupancy permit	Developer/ Contractor/ City of	Less Than Significant			
shall construct the intersection of Hamner Avenue (NS and Project Driveway 4 (EW) to restrict movement to right-in and right-out only from the driveway with the following geometrics: Northbound: One through lane. One shared through and right-turn lane. Southbound: Two through lanes. Eastbound: Not applicable. Westbound: One right-turn lane. Stop controlled.		Eastvale				
MM Trans 7: Prior to issuance of a Certificate of Occupancy for Phase I, the implementing developer shall provide warrants and install a traffic signal at the intersection of Hamner Avenue (NS) and Project Driveway 5 (EW) to include the following geometrics Northbound: One through lane. One shared through and right-turn lane. Southbound: One left-turn lane. Two through lanes. Eastbound: Not applicable Westbound: One left-turn lane. One right-turn lane.	Prior to occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant			
MM Trans 7A: Prior to issuance of a Certificate of Occupancy for Phase I, the implementing developer shall provide warrants and install a traffic signal at the intersection of Hamner Avenue (NS) and Project Driveway 4A (EW) to include the following	Prior to occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant			

Impact Category/Mitigation Measure	Implementation	Impact After		Verification of Compliance		
	Timing	Responsible Party	Responsible Party Mitigation	Initials	Date	Remarks
geometrics: Northbound: One through lane. One shared through and right turn lane. Southbound: One left turn lane. Two through lanes. Eastbound: Not applicable. Westbound: One left turn lane. One right turn lane.						
MM Trans 7B: Prior to issuance of a Certificate of Occupancy for Phase I, the implementing developer shall provide warrants and install a traffic signal at the intersection of Hamner Avenue (NS) and Project Driveway 4B (EW) to include the following geometrics: Northbound: One through lane. One shared through and right turn lane. Southbound: One left turn lane. Two through lanes. Eastbound: Not applicable. Westbound: One left turn lane. One right turn lane.	Prior to occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant			
MM Trans 7C: Prior to issuance of a Certificate of Occupancy for Phase I, the implementing developer shall provide warrants and install a traffic signal at the intersection of Hamner Avenue (NS) and Project Driveway 5B (EW) to include the following geometrics: Northbound: One through lane. One shared through and right turn lane. Southbound: One left turn lane. Two through lanes. Eastbound: Not applicable. Westbound: One left turn lane. One right turn lane.	Prior to occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant			
The following mitigation measure, MM Tran 8, pertain MM Trans 8 Prior to issuance of a Certificate of	s to Roadway Improvement Prior to issuance of	nts for Phase I: Developer/	Less Than Significant			
Occupancy for Phase I, the implementing developer	occupancy permit	Contractor/ City of	Less Han Significant			

(2)	Implementation Res	Responsible Party	Impact After Mitigation	Verification of Compliance		
Impact Category/Mitigation Measure				Initials	Date	Remarks
shall improve Cantu-Galleano Ranch Road to three lanes of travel in each direction between Hamner Avenue and I-15 adjacent to Project boundary line. Operational Mitigation – PHASE II		Eastvale				
The following mitigation measures, MM Trans 9 through	ah MM Trans 14 . pertain	to Intersection Improvem	nents for Phase II:			
MM Trans 9: Prior to issuance of a Certificate of Occupancy for Phase II, the implementing developer shall modify the signalized intersection of Hamner Avenue (NS) and Cantu-Galleano Ranch Road (EW) to include the following geometrics: Northbound: One through lane. One right-turn lane. Southbound: One left-turn lane. One through lane. Eastbound: Not applicable. Westbound: Two left-turn lanes. Once right-turn lane.	Prior to issuance of occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant			
MM Trans 10: Prior to issuance of a Certificate of Occupancy for Phase II, the implementing developer shall construct the intersection of Project Driveway 2 (NS) and Cantu-Galleano Ranch Road (EW) to restrict movement to right-in and right-out only from the driveway with the following geometrics: Northbound: One right-turn lane. Stop controlled. Southbound: Not applicable. Eastbound: One through lane. One shared through and right-turn lane. Westbound: Two through lanes.	Prior to issuance of occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant			
MM Trans 11: Prior to issuance of a Certificate of Occupancy for Phase II, the implementing developer shall construct the intersection of Hamner Avenue (NS) and Project Driveway 3 (EW) to restrict movement to right-in and right-out only from the driveway with the following geometrics: Northbound: One through lane. One shared through and right-turn lane. Southbound: Two through lanes.	Prior to issuance of occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant			

Impact Catagory/Mitigation Massure	Implementation	on Books sible Books	lm	Impact After	Verification of Compliance		
Impact Category/Mitigation Measure	pact Category/Mitigation Measure Timing Responsible Party	Mitigation	Initials	Date	Remarks		
Eastbound: Not applicable.							
Westbound: One right-turn lane. Stop controlled.							
MM Trans 12: Prior to issuance of a Certificate of Occupancy for Phase II, the implementing developer shall construct the one-way stop controlled intersection of Hamner Avenue (NS) and Project Driveway 6 (EW) to include the following geometrics: Northbound: One through lane. One shared through and right-turn lane. Southbound: One left-turn lane. Two through lanes.	Prior to issuance of occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant				
Eastbound: Not applicable.							
Westbound: One right-turn lane. Stop controlled.							
MM Trans 13: Prior to issuance of a Certificate of Occupancy for Phase II, the implementing developer shall modify the signalized intersection of Hamner Avenue (NS) and Bellegrave Avenue (EW) to include the following geometrics: Northbound: One left-turn lane. Two through lanes. One right-turn lane. Southbound: One left-turn lane. One through lane. One shared through and right-turn lane. Eastbound: One left-turn lane. Two through lanes. One right-turn lane. Westbound: Two left-turn lanes. One through lane. One right-turn lane.	Prior to occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant				
MM Trans 14: Prior to issuance of a Certificate of Occupancy for Phase II, the implementing developer shall modify the signalized intersection of Project Driveway 7 – Homecoming (NS) and Bellegrave Avenue (EW) to include the following geometrics: Northbound: One left-turn lane. One shared through and right-turn lane. Southbound: One left-turn lane. One shared	Prior to issuance of occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant				

Impact Category/Mitigation Measure	Implementation Responsible Party	Impact After	Verification of Compliance				
	Timing	ning Responsible Party	Mitigation	Initials	Date	Remarks	
Eastbound: Westbound:	through and right-turn lane. One left-turn lane. Two through lanes. One right-turn lane. One left-turn lane. One shared through and right-turn lane.						
The following	mitigation measure, MM Trans 15 , pert	ains to Roadway Improver	ments for Phase II:				
Occupancy for developer shall lanes of trave	e: Prior to issuance of a Certificate of or Phase II, the implementing all improve Bellegrave Avenue to two el in each direction between Hamner -15 adjacent to the Project boundary	Prior to issuance of occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant			
	mitigation measure, MM Trans 16 perta	ins to Area Wide Intersecti	ion Improvements for Ph	nase II:			
MM Trans 16: Occupancy for shall contribut modify the sig	Prior to issuance of a Certificate of Phase II, the implementing developer e its fair share of improvements and nalized intersection of Milliken Avenue side Drive (EW) to include the	Prior to issuance of occupancy permit	Developer/ Contractor/ City of Eastvale	Less Than Significant			
Utilities and S	Utilities and Service Systems						
335 44 3		Prior to issuance of building permit	Developer/ Contractor/ City of Eastvale	Less Than Significant			